WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH Wel 6 See Instructions on Reverse Side

1. County Crawf	ord	Town	a BECETY	
2. Location Section	33 R-6	(City Check of and g	ive name	
Name of stree	t and number of premise	e or Section, Town and Range numbers	ئەرىلۇپ ئەئە ئەكەرىدىن ئەرەپ قالىكە - . ئىمىلىمىنىد	
3. Owner 🗖 or Agent 🖂		partnership or firm	ANGANESIO -	
4. Mail Address Traus	Complete add	FD ireas required	·	_
5. From well to nearest: Building 20 ft; sewer 60 ft; drain 60 ft; septic tank 75 ft;				
dry well or filter bed 100 ft; abandoned well 0 ft.				
6. Well is intended to supply water for: Home				
7. DRILLHOLE:	Flore (fa.)	10. FORMATIONS:	From To	
Dia. (in.) From (ft.) To (it.) Dia. (in.)		Kind	(ft.)	_
10" 0 79 6	79 230	Llay	0 20	-
		Sandstonetous	20 75	- -
8. CASING AND LINER PIPE		Disse Rock	70 230	<u>></u>
	From (ft.) To (ft.) 79			_
6" standard				_
			<u> </u>	-
	<u> </u>			.
9. GROUT: Kind	From (ft.) To (ft.)		<u> </u>	-
Clay	0 20	· 		-
Coment 20 79		Construction of the well was co	mpleted on:	
11. MISCELLANEOUS DATA		Dec 8 19.65		
Yield test: Hrs. at		The well is terminatedinches		
Yieid test: Hrs. at	190 GPM.	above, below [] the permanent ground surface.		
Depth from surface to water-level	l: Æ7.0 ft.	Was the well disinfected upon completion?		
Water-level when pumping:	700 ft.	Yes No		
Water sample was sent to the stat	te laboratory at:	_ J.L		
Madison on De	- 1.	Was the well sealed watertight upon completion?		
City		Yes No		
Signature Dimeth Complete Mail Address Registered Well Driller Please do not write in space below Complete Mail Address				
				_
DEC 23 1965	No.34597	10 ml 10 ml 10 r	nl 10 ml 10 ml	
Ans'd DEC 27 1965		Gas-24 hrs	·	_
Interpretation	rfe	48 hrs		_
Bacteriol	ogically	Confirm	^	. _
		B. Coli	្ស 	
÷		Examiner		_