

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH

Wsl 6

See Instructions on Reverse Side

1. County Crawford ~~Prairie Du Chien~~ Town Prairie Du Chien
Village
City Check one and give name

2. Location Farm Lot 20 - Private Land Cham Prairie Du Chien
 Name of street and number of premise or Section, Town and Range numbers

3. Owner or Agent Lloyd Schreyer T7N R. 6W
 Name of individual, partnership or firm

4. Mail Address Prairie Du Chien, Wis.
 Complete address required

5. From well to nearest: Building 8 ft; sewer _____ ft; drain _____ ft; septic tank 75 ft
 dry well or filter bed 120 ft; abandoned well _____ ft.

6. Well is intended to supply water for: Home

7. DRILLHOLE:

Dis. (in.)	From (ft.)	To (ft.)	Dis. (in.)	From (ft.)	To (ft.)
10	0	60			
6	60	124			

8. CASING AND LINER PIPE OR CURBING:

Dis. (in.)	Kind and Weight	From (ft.)	To (ft.)
6"	standard pipe	0	96

9. GROUT:

Kind	From (ft.)	To (ft.)
Cement	6	60

11. MISCELLANEOUS DATA:

Yield test: 4 Hrs. at 10 GPM.
 Depth from surface to water-level: 70 ft.
 Water-level when pumping: 70 ft.
 Water sample was sent to the state laboratory at:
Madison on Aug 31 1965
 City

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
Top soil	0	3
Clay	3	12
Brown Lime	12	60
Sandstone	60	124

Construction of the well was completed on:
Aug 26 1965

The well is terminated 10 inches
 above, below the permanent ground surface.

Was the well disinfected upon completion?
 Yes No

Was the well sealed watertight upon completion?
 Yes No

Signature Duane Tubbers
 Registered Well Driller

Farmersburg, Iowa
 Complete Mail Address

Please do not write in space below

Rec'd _____ No. _____
 Ans'd _____
 Interpretation _____

10 ml 10 ml 10 ml 10 ml 10 ml
 Gas—24 hrs. _____
 48 hrs. _____
 Confirm _____
 B. Coli _____
 Examiner _____

RECEIVED

SEP - 3 1965

SANITARY ENGINEERING RECEIVED

OCT - 7 1965

SANITARY ENGINEERING