

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH

Well 6

See Instructions on Reverse Side

MAD 2 1965
SANITARY MEETING T7N R6W

1. County Crawford Town Prairie du Chien
Village City

2. Location Section 2 Range 6 Town 7
Name of street and number of premise or Section, Town and Range numbers

3. Owner or Agent Loren Byers
Name of individual, partnership or firm

4. Mail Address R7D Prairie du Chien
Complete address required

5. From well to nearest: Building 30 ft; sewer 65 ft; drain 65 ft; septic tank 50 ft;
dry well or filter bed 75 ft; abandoned well 0 ft.

6. Well is intended to supply water for: Farm Home

7. DRILLHOLE:

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	0	67	6	67	460

8. CASING AND LINER PIPE OR CURRING:

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6"	Standard wt	0	67

9. GROUT:

Kind	From (ft.)	To (ft.)
Clay	0	10
Cement	10	67

11. MISCELLANEOUS DATA:

Yield test: 5 Hrs. at 18 GPM.
Depth from surface to water-level: 400 ft.
Water-level when pumping: 400 ft.
Water sample was sent to the state laboratory at:
Madison on 2-23 1965
City

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
Clay	0	10
Limerock	10	100
Blue Rock	100	165
Sandstone	165	205
Limerock	205	460

Construction of the well was completed on:
2-12 1965

The well is terminated 20 inches
 above, below the permanent ground surface.

Was the well disinfected upon completion?
Yes No

Was the well sealed watertight upon completion?
Yes No

Signature Kenneth Coplan
Registered Well Driller

R3 Box 36, Rosobel, Wisc.
Complete Mail Address 53805

Please do not write in space below

Rec'd FEB 25 1965 No. 7390

Ans'd 1965 MAR 1

Interpretation _____

UNSAFE—BACTERIOLOGICALLY

	10 ml	10 ml	10 ml	10 ml	10 ml
Gas—24 hrs.	+	+	+	+	+
48 hrs.					
Confirm					
B. Coli					

5/5

Examiner _____