

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH
See Instructions on Reverse Side

RECEIVED
SEP 28 1949
BUREAU
SAN. ENG.

1. County Crawford { Town Scott
Village
City

2. Location R-3W T-9N

3. Owner or Agent Kenneth Powell

4. Address Boscobel Wisconsin

5. From well to nearest: Building 30 ft; sewer _____ ft; drain _____ ft; septic tank _____ ft; dry well or filter bed _____ ft; abandoned well _____ ft.

6. Well is intended to supply water for: Home + Farm use

7. DRILLHOLE OR EXCAVATION:

Dia. (in.)	From (ft.)	To (ft.)
12"	0	6'
6"	6'	52'

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind	From (ft.)	To (ft.)
5"	Star Steel		
	Block pipe	0	38'

9. GROUT:

Kind	From (ft.)	To (ft.)

10. FORMATIONS:

Kind	Thick-ness (ft.)	Total Depth (ft.)
Clay	0	10
Sandstone and Limestone	10'	52'

11. MISCELLANEOUS DATA:

Yield test: 6 Hrs. at 4 GPM.

Depth from surface to water: 10 ft.

Water-level when pumping: Same ft.

Water sample sent to laboratory at Madison on Aug 8 1949

Construction of the well was completed on Aug 6 1949

The well is terminated 13" inches (above) (below) the permanent grade.

Was the well disinfected upon completion?
Yes Yes No _____

Was the well sealed watertight upon completion?
Yes Yes No _____

Signature H. W. Bartels
Registered Well Driller
Boscobel

P.O. Box 323
Complete Mail Address
Wisconsin