

WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH

See Instructions on Reverse Side

OCT 21 1963

1. County Crawford Town Lynxville
Village Lynxville
City Check one and give name

2. Location Seneca Township, Block 2, Range 21N, R6E
Name of street and number of premise or Section, Town and Range numbers

3. Owner or Agent Sidney Pearce
Name of individual, partnership or firm

4. Mail Address Lynxville, Wisconsin
Complete address required

5. From well to nearest: Building 15 ft; sewer 50 ft; drain 50 ft; septic tank 55 ft;
dry well or filter bed 0 ft; abandoned well 0 ft.

6. Well is intended to supply water for: Home

7. DRILLHOLE:

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	0	44	6	44	90

8. CASING AND LINER PIPE OR CURBING:

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6	Standard wt.	0	44

9. GROUT:

Kind	From (ft.)	To (ft.)
Clay	0	10
Cement	10	44

11. MISCELLANEOUS DATA:

Yield test: 3 Hrs. at 15 GPM.
Depth from surface to water-level: 65 ft.
Water-level when pumping: 70 ft.
Water sample was sent to the state laboratory at:
Madison on Oct. 14 1963
City

10. FORMATIONS:

Kind	From (ft.)	To (ft.)
Clay	0	10
lime rock	10	70
shalestone	70	90

Construction of the well was completed on:
Sept. 3 1963

The well is terminated 8 inches
 above, below the permanent ground surface.

Was the well disinfected upon completion?
Yes No

Was the well sealed watertight upon completion?
Yes No

Signature Kenneth Caspian
Registered Well Driller

R3 Box 36 Roscobel, Wis.
Complete Mail Address

Please do not write in space below

Rec'd. OCT 15 1963 No. 45397

Ans'd _____

Interpretation SAFE—BACTERIOLOGICALLY

10 ml 10 ml 10 ml 10 ml 10 ml

Gas—24 hrs. _____

48 hrs. _____

Confirm _____

B. Coli _____

Examiner _____