

**WELL CONSTRUCTOR'S REPORT TO WISCONSIN STATE BOARD OF HEALTH**  
 See Instructions on Reverse Side

1. County Grant **CRAWFORD** (Town  Village  City  Lynville  
Check one and give name

2. Location 1 1/2 miles East of Lynville  
Name of street and number of premise or Section, Town and Range numbers

3. Owner  or Agent  Harry Trautsch **9N,6W** SW Sec 25 or NW 36 or SE NE Sec 35  
Name of individual, partnership or firm

4. Mail Address Eastman, Wisconsin  
Complete address required

5. From well to nearest: Building 15 ft; sewer 0 ft; drain 0 ft; septic tank 0 ft;  
 dry well or filter bed 0 ft; abandoned well 0 ft.

6. Well is intended to supply water for: farm and home

**7. DRILLHOLE:**

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	0	40	6	40	410

**8. CASING AND LINER PIPE OR CURBING:**

Dia. (in.)	Kind and Weight	From (ft.)	To (ft.)
6	standard wt.	0	40

**9. GROUT:**

Kind	From (ft.)	To (ft.)
Cement + clay	0	40

**11. MISCELLANEOUS DATA:**

Yield test: 2 Hrs. at 15 GPM.  
 Depth from surface to water-level: 340 ft.  
 Water-level when pumping: 340 ft.  
 Water sample was sent to the state laboratory at:  
Madison on Aug. 19 1957  
City

**10. FORMATIONS:**

Kind	From (ft.)	To (ft.)
clay + rock	0	30
limestone	30	110
sandstone	110	240
sandstone	240	410

**RECEIVED**  
 AUG 27 1957  
**ENVIRONMENTAL SANITATION**

Construction of the well was completed on:

July 29 1957

The well is terminated 6 inches  above, below  the permanent ground surface.

Was the well disinfected upon completion?  
 Yes  No

Was the well sealed watertight upon completion?  
 Yes  No

Signature Kenneth Coplan R. 3 Box 36 Boscobel, Wis.  
Registered Well Driller Complete Mail Address

Please do not write in space below

Rec'd 27831 No. 27831  
 Ans'd \_\_\_\_\_  
 Interpretation **SAFE**

10 ml 10 ml 10 ml 10 ml 10 ml  
 Gas—24 hrs. \_\_\_\_\_  
 48 hrs. \_\_\_\_\_  
 Confirm \_\_\_\_\_  
 B. Coli 0  
 Examiner \_\_\_\_\_