State of Wisconsin
Department of Natural Resources
Box 450
Madison, Wisconsin 53701

SEP 22 1976

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT
Form 3300–15
Rev. 10–75

1. COUNTY: Crawford — CHECK (✓) ONE: ☒ Town ☐ Village ☐ City — Name: Utica

2. LOCATION: ¼ Section: NE | Section: 20 | Township: 11 N | Range: 4W

OR – Grid or Street No. | Street Name

AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE: Le Moine O. Clark

ADDRESS: R4

POST OFFICE: Viroqua, Wis. 54665

4. Distance in feet from well to nearest: (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other
50'										

Street Sewer		Other Sewers		Foundation Drain Connected to:				Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	30'
San.	Storm	C.I.	Other	Sewer		Sewage Sump		C.I.	Other		70'		Seepage Pit	
				Clearwater Dr.		Clearwater Sump							Seepage Bed	
													Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing		Subsurface Pumproom	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit
		Well		Nonconforming Existing	200'						
		Pump									
		Tank									

Temporary Manure Stack	Watertight Liquid Manure Tank	Solid Manure Storage Structure	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Other (Give Description)

5. Well is intended to supply water for: Farm home

6. DRILLHOLE

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	Surface 0	122	6	122	380

7. CASING, LINER, CURBING AND SCREEN
Material, Weight, Specification & Method of Assembly

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	new black steel P.E. 18.97	Surface 0	122
	A-53		
	Valley Steel		
	Pitless Unit		

8. GROUT OR OTHER SEALING MATERIAL

Kind	From (ft.)	To (ft.)
Clay	Surface 0	8
Cement	8	22

9. FORMATIONS

Kind	From (ft.)	To (ft.)
Clay	Surface 0	10
Clay & stone	10	60
broken limestone	60	100
limestone	100	120
hard sandstone	120	295
shalestone	295	380

10. TYPE OF DRILLING MACHINE USED

☐ Cable Tool
☐ Rotary-air w/drilling mud
☐ Rotary-w/drilling mud
☐ Rotary-hammer w/drilling mud & air
☒ Rotary-hammer & air
☐ Reverse Rotary
☐ Jetting with: ☐ Air ☐ Water

Well construction completed on 9 – 10 – 19 76

11. MISCELLANEOUS DATA

Yield Test: 3 Hrs. at 5 GPM

Depth from surface to normal water level 285 Ft.

Depth of water level when pumping 302 Ft. Stabilized ☒ Yes ☐ No

Well is terminated 10 inches ☒ above ☐ below final grade

Well disinfected upon completion ☒ Yes ☐ No

Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 9 – 15 – 19 76

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature: Kenneth Copian — Registered Well Driller

Complete Mail Address: R3 Box 84 Boscobel, Wis. 53805

10/9