State of Wisconsin
Department of Natural Resources
Box 7921
Madison, Wisconsin 53707

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

MAR 28 1978

WELL CONSTRUCTOR'S REPORT

Form 3300-15 Rev. 12-76

1. **COUNTY** Crawford

CHECK (✓) ONE: ☒ Town ☐ Village ☐ City Name Prairie du Chien

2. **LOCATION** ¼ Section: NE | Section: 4 | Township: 7N | Range: 6W

OR – Grid or Street No. | Street Name

AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE: Kenneth Allington

ADDRESS: R3 D

POST OFFICE: Prairie du Chien, Wis. 53821

4. **Distance in feet from well to nearest:** (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other
15'										

Street Sewer		Other Sewers		Foundation Drain Connected to:				Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	75'
San.	Storm	C.I.	Other	Sewer		Sewage Sump		C.I.	Other		50'		Seepage Pit	
				Clearwater Dr.		Clearwater Sump							Seepage Bed	
													Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing		Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit
		Well									
		Pump									
		Tank									

Temporary Manure Stack	Watertight Liquid Manure Tank	Solid Manure Storage Structure	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Other (Give Description)

5. **Well is intended to supply water for:** Country home

6. **DRILLHOLE**

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	Surface 0	50	6	50	120

7. **CASING, LINER, CURBING AND SCREEN**

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	new black steel P.E. 18.97 A-53 Valley Steel Pitless adaptor	Surface 0	50

8. **GROUT OR OTHER SEALING MATERIAL**

Kind	From (ft.)	To (ft.)
Clay	Surface 0	7
Cement	7	50

9. **FORMATIONS**

Kind	From (ft.)	To (ft.)
loose stone & Clay	Surface 0	35
limestone	35	120

10. **TYPE OF DRILLING MACHINE USED**

☐ Cable Tool
☐ Rotary-air w/drilling mud
☐ Rotary-w/drilling mud
☐ Rotary-hammer w/drilling mud & air
☒ Rotary-hammer & air
☐ Reverse Rotary
☐ Jetting with: ☐ Air ☐ Water

Well construction completed on 2-23- 19 78

11. **MISCELLANEOUS DATA**

Yield Test: 3 Hrs. at 5 GPM

Depth from surface to normal water level 70 Ft.

Depth of water level when pumping 80 Ft. Stabilized ☒ Yes ☐ No

Well is terminated 12 inches ☒ above ☐ below final grade

Well disinfected upon completion ☒ Yes ☐ No

Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 3-21- 19 78

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature: Kenneth Copian Registered Well Driller

Complete Mail Address: R3 Box 84 Boscobel, Wis. 53805

404