State of Wisconsin
Department of Natural Resources
Box 7921
Madison, Wisconsin 53707

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT
Form 3300-15 Rev. 12-76

SEP 12 1978

1. **COUNTY** Crawford

CHECK (✓) ONE: ☒ Town ☐ Village ☐ City Name Bridgeport

2. **LOCATION** ¼ Section NE Section 11 Township 7 N Range 6 W

OR – Grid or Street No. Street Name

AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE
William Hamann

ADDRESS RFD 2

POST OFFICE Prairie du Chien, Wis. 53821

4. **Distance in feet from well to nearest:** (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other
25'										

Street Sewer		Other Sewers		Foundation Drain Connected to:				Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	110'
San.	Storm	C.I.	Other	Sewer		Sewage Sump		C.I.	Other		75'		Seepage Pit	
				Clearwater Dr.		Clearwater Sump							Seepage Bed	
													Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing		Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit
		Well									
		Pump									
		Tank									

Temporary Manure Stack	Watertight Liquid Manure Tank	Solid Manure Storage Structure	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Other (Give Description)

5. **Well is intended to supply water for:** Country homes

6. **DRILLHOLE**

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	Surface 0	42	6	42	160

7. **CASING, LINER, CURBING AND SCREEN**

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	new black steel P.E. 18.97 A-53 Valley Steel Pitless adaptor	Surface 0	42

8. **GROUT OR OTHER SEALING MATERIAL**

Kind	From (ft.)	To (ft.)
Clay	Surface 0	7
Cement	7	42

9. **FORMATIONS**

Kind	From (ft.)	To (ft.)
Clay & stone	Surface 0	28
hard limestone	28	90
hard sandstone	90	160

10. **TYPE OF DRILLING MACHINE USED**

☐ Cable Tool
☐ Rotary-air w/drilling mud
☐ Rotary-w/drilling mud
☐ Rotary-hammer w/drilling mud & air
☒ Rotary-hammer & air
☐ Reverse Rotary
☐ Jetting with Air
☐ Water

Well construction completed on 8 – 18 – 19 78

11. **MISCELLANEOUS DATA**

Yield Test: 3 Hrs. at 5 GPM

Depth from surface to normal water level 90 Ft.

Depth of water level when pumping 98 Ft. Stabilized ☒ Yes ☐ No

Well is terminated 10 inches ☒ above ☐ below final grade

Well disinfected upon completion ☒ Yes ☐ No

Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 9 – 5 – 19 78

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature
Kenneth Copiran Registered Well Driller
433

Complete Mail Address
R3 Box 84 Boscobel, Wi. 53805