JUL 6 1976

State of Wisconsin
Department of Natural Resources
Box 450
Madison, Wisconsin 53701

JUN 3 1976

NOTE:
White Copy – Division's Copy
Green Copy – Driller's Copy
Yellow Copy – Owner's Copy

WELL CONSTRUCTOR'S REPORT
Form 3300–15
Rev. 10–75

1. COUNTY: Crawford

CHECK (✓) ONE: ☒ Town ☐ Village ☐ City Name: Clayton

2. LOCATION: ¼ Section: NE | Section: 34 | Township: 10 N | Range: 4 W

OR – Grid or Street No. | Street Name

AND – If available subdivision name, lot & block No.

3. NAME ☒ OWNER ☐ AGENT AT TIME OF DRILLING CHECK (✓) ONE: Franks Orchard

ADDRESS: RFD 2

POST OFFICE: Gays Mills, Wis., 54631

4. Distance in feet from well to nearest: (Record answer in appropriate block)

Building	Sanitary Bldg. Drain		Sanitary Bldg. Sewer		Floor Drain Connected To:		Storm Bldg. Drain		Storm Bldg. Sewer	
	C.I.	Other	C.I.	Other	C.I. Sewer	Other Sewer	C.I.	Other	C.I.	Other
25'										

Street Sewer		Other Sewers		Foundation Drain Connected to:				Sewage Sump		Clearwater Sump	Septic Tank	Holding Tank	Sewage Absorption Unit	
San.	Storm	C.I.	Other	Sewer		Sewage Sump		C.I.	Other			35 ft.	Seepage Pit	
				Clearwater Dr.		Clearwater Sump							Seepage Bed	
													Seepage Trench	

Privy	Pet Waste Pit	Pit: Nonconforming Existing		Subsurface Pumproom Nonconforming Existing	Barn Gutter	Animal Barn Pen	Animal Yard	Silo With Pit	Glass Lined Storage Facility	Silo w/o Pit	Earthen Silage Storage Trench Or Pit
		Well									
		Pump									
		Tank									

Temporary Manure Stack	Watertight Liquid Manure Tank	Solid Manure Storage Structure	Subsurface Gasoline or Oil Tank	Waste Pond or Land Disposal Unit (Specify Type)	Other (Give Description)

5. Well is intended to supply water for: apple trees

6. DRILLHOLE

Dia. (in.)	From (ft.)	To (ft.)	Dia. (in.)	From (ft.)	To (ft.)
10	0 Surface	240	6	240	580

7. CASING, LINER, CURBING AND SCREEN

Dia. (in.)	Material, Weight, Specification & Method of Assembly	From (ft.)	To (ft.)
6	new black steel plain end 18.97 A-53 Valley Steel	0 Surface	240

8. GROUT OR OTHER SEALING MATERIAL

Kind	From (ft.)	To (ft.)
Cement	0 Surface	240

9. FORMATIONS

Kind	From (ft.)	To (ft.)
Clay	0 Surface	12
clay & stone	12	65
limestone	65	170
soft sandstone	170	215
hard shalestone	215	430
sandstone	430	580

10. TYPE OF DRILLING MACHINE USED

☐ Cable Tool ☐ Rotary-air w/drilling mud ☐ Rotary-w/drilling mud ☐ Rotary-hammer w/drilling mud & air ☒ Rotary-hammer & air ☐ Reverse Rotary ☐ Jetting with ☐ Air ☐ Water

Well construction completed on 5-11- 1976

11. MISCELLANEOUS DATA

Yield Test: 4 Hrs. at 30 GPM

Depth from surface to normal water level 460 Ft.

Depth of water level when pumping 472 Ft. Stabilized ☒ Yes ☐ No

Well is terminated 15 inches ☒ above ☐ below final grade

Well disinfected upon completion ☒ Yes ☐ No

Well sealed watertight upon completion ☒ Yes ☐ No

Water sample sent to Madison laboratory on 6-1- 1976

Your opinion concerning other pollution hazards, information concerning difficulties encountered, and data relating to nearby wells, screens, seals, method of finishing the well, amount of cement used in grouting, blasting, etc., should be given on reverse side.

Signature: Kenneth Copian Registered Well Driller

Complete Mail Address: R3 Box 84 Bracobel, Wis., 53805

939